

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Qtr 2, 2017				Qtr 3, 2017			Qtr 4, 2017		
						Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	
CLKSHW3 Clark Shaw Sewer Project						05-Sep-17, CLKSHW3 Clark Shaw Sewer Project 3									
A1000	Change Order Acceptance	1	02-Mar-17	02-Mar-17	0	Change Order Acceptance									
A1010	Submittals	10	03-Mar-17	16-Mar-17	0	Submittals									
A1020	Structure Lead Time	5	17-Mar-17	27-Mar-17	0	Structure Lead Time									
A1030	Clearing	5	29-Mar-17	06-Apr-17	0	Clearing									
A1040	MH 17 to MH 33	4	03-Apr-17	10-Apr-17	0	MH 17 to MH 33									
A1050	MH 33 to MH 34 (Letterman Dr.)	10	11-Apr-17	27-Apr-17	0	MH 33 to MH 34 (Letterman Dr.)									
A1060	MH 34 to MH 35	4	01-May-17	04-May-17	0	MH 34 to MH 35									
A1070	MH 35 to MH 36	4	05-May-17	11-May-17	0	MH 35 to MH 36									
A1080	MH 36 to MH 37	4	12-May-17	18-May-17	0	MH 36 to MH 37									
A1090	MH 37 to MH 38	4	19-May-17	24-May-17	0	MH 37 to MH 38									
A1110	Bore Pit MH 38	3	26-May-17	31-May-17	0	Bore Pit MH 38									
A1100	MH 38 to EXSR	17	01-Jun-17	28-Jun-17	0	MH 38 to EXSR									
A1150	Mandrel Waiting Period	30	29-Jun-17	09-Aug-17	0	Mandrel Waiting Period									
A1130	Site Restoration	10	30-Jun-17	17-Jul-17	19	Site Restoration									
A1120	Mandrel	5	10-Aug-17	16-Aug-17	0	Mandrel									
A1140	Final Punch	10	17-Aug-17	05-Sep-17	0	Final Punch									